



CHERRY HILL FIRE MARSHAL'S OFFICE

FIRE PUMP TEST REPORT

Only this document will be accepted by the Cherry Hill Fire Prevention Division for annual testing purposes as required by the New Jersey Uniform Fire Safety Code and applicable N.F.P.A. standards.

PROPERTY NAME: _____ DATE OF INSPECTION: ____/____/____

PROPERTY ADDRESS: _____ INSPECTOR: _____

TESTING AGENCY NAME: _____

NJ-DFS BUSINESS PERMIT # _____ PHONE # _____

TESTING AGENCY ADDRESS _____

1. DOCUMENTATION AVAILABLE OF ALL PERIODIC MAINTENANCE & INSPECTIONS AS REQUIRED BY NFPA 25? YES NO

2. MANUFACTURER: _____ PUMP TYPE: HORIZONTAL SHAFT VERTICAL SHAFT

3. RATED G.P.M.: _____ @ _____ R.P.M. RATED HEAD PRESSURE: _____ P.S.I.

4. PUMP TYPE: ELECTRIC VOLTS _____ AMPS _____ PHASE _____
 DIESEL GASOLINE OTHER _____

5. BATTERY CONDITION: _____ BATTERY CHARGER WORKS: YES NO CHARGE RATE? _____

6. MOVING PARTS FOR PUMP & MECHANICAL TRANSMISSION SYSTEM LUBRICATED AS REQUIRED YES NO

PUMP COUPLING ALIGNMENT CHECKED YES NO GAGES CHECKED FOR ACCURACY YES NO

7. TYPE OF TEST PERFORMED: PUMP DISCHARGE VIA HOSE STREAMS PUMP DISCHARGE VIA BYPASS FLOWMETER
TO DRAIN OR SUCTION RESIVIOR PUMP DISCHARGE VIA BYPASS FLOWMETER TO PUMP SUCTION

8. AT NO FLOW (CHURN): CIRCULATION AND PRESSURE RELIEF VALVE(S) CHECKED FOR PROPER OPERATION YES NO

9. TEST RESULTS:	<u>NO FLOW</u>	<u>RATED</u>	<u>PEAK</u>
ELECTRIC MOTOR CURRENT	_____	_____	_____
PUMP SPEED	_____	_____	_____
SUCTION PRESSURE	_____	_____	_____
DISCHARGE PRESSURE	_____	_____	_____
FLOW	_____	_____	_____

10. ABOVE TEST RESULTS WITHIN ACCEPTABLE RANGES? YES NO

11. ALARM CONDITIONS SIMULATED? YES NO

12. AUTOMATIC TRANSFER SWITCH TESTED? YES NO NA OPERATED AS INTENDED? YES NO

13. DOES JOCKEY PUMP OPERATE PROPERLY: YES NO N/A

14. SUCTION SCREEN CLEANED AFTER FLOW: YES NO

15. SATISFACTORY ENVIRONMENTAL CONDITIONS WITHIN PUMP HOUSE/PUMP ROOM YES NO

16. SUCTION, DISCHARGE, BYPASS VALVES LEFT FULLY OPEN YES NO PIPING FREE OF LEAKS YES NO

NOTES/DEFICIENCIES: _____